

Requirement	<b>Construction Contractor Daily Use Checklist for ORDERLINESS AND MATERIAL STORAGE</b>	YES	NO	NA
1910.176 1926.250 1926.34	Is there a safe clearance maintained through aisles and doorways?			
1910.176 1926.250	Are aisle ways designated, permanently marked, and kept clear to allow unhindered passage?			
1926.25 1926.250	Are nails removed or bent down on disassembled structural members?			
1926.250	Are non-compatible materials segregated while in storage?			
1926.21	Are reactive, flammable, or highly corrosive materials stored Appropriately?			
1926.25	Is the site generally orderly and neat?			
1910.176 1926.250	Are containers stored stacked, blocked, and limited in height so they are stable and secure?			
1926.250	Is material stored inside buildings under construction not placed within 6 feet of any hoistway or inside floor openings, or within 10 feet of an exterior wall which does not extend above the top of the material stored?			
1926.250	Is bagged material stacked by stepping back layers and cross keying the bags at least every 10 bags high?			
1926.250	Is material storage prohibited on scaffolds or runways in excess of supplies needed for immediate operations?			
1926.250	Are bricks stacked less than 7 feet in height, and a loose brick stack tapered back 2 inches in every foot of height above the 4 foot level?			
1926.250	Are masonry blocks tapered back one-half block per tier above the 6 foot level?			
1926.250	Is lumber stacked on level and solidly supported sills, stable and self-supporting?			
1926.250	Is structural steel, poles, pipe, bar stock, and other cylindrical materials blocked so as not to prevent spreading or tilting?			
1926.25 1926.252	Is waste and trash disposed of regularly?			
Checklist Completed By: _____ PO#/FWR# _____ Date: _____ <div style="text-align: center;">Name / Company</div> Reviewed By: _____ Date: _____ Comments: _____				

